



COMMUNITY NOTIFICATION

22 MARCH 2018

Shore Physical Education Centre Project Update

Current Status

- Site establishment, survey works and the installation of hoarding along work site boundaries within the School are now complete.
- Enabling works such as: services and utilities diversions; and the decommissioning works, including the disconnection of existing utilities to redundant buildings, are nearing completion.

Next Steps

We are preparing to undertake the following activities during the next phase of our project:

- Delivery and installation of pedestrian overhead hoarding along William Street and Hunter Crescent is currently underway.
- The demolition of the existing swimming pool, gymnasium, squash courts, minor structures and residential unit buildings at 4 and 5 Hunter Crescent and 16 William Street, will begin in March 2018 and is expected to be complete by August 2018.
- Delivery of construction plant to site to be used for demolition, earthworks and excavation works.
- Delivery and installation of scaffolding along William Street and Hunter Crescent.
- Heavy rigid vehicles and truck and trailers for transporting excavation and demolition materials off site.
- To allow for the establishment of a safe work zone along William Street and Hunter Crescent, parking zones along Hunter Crescent and William Street are to be temporarily removed during the working hours of the project. These changes will remain in place until October 2019.

