



COMMUNITY NOTIFICATION

APRIL 2019

Shore Physical Education Centre Development Update

Current Status

- Pool Hall:
 - Concrete has been placed for level 2 for the PDHPE classrooms above the pool.
 - Scaffold has been erected. Roofing, façade framing and anti-corrosive painting works have commenced.
- Sports Hall:
 - Precast columns extending between levels 1 to 3 have been installed.
 - Formwork and reinforcement steel continues to be installed within the grandstanding surrounding the basketball courts.
 - Structural steel is being assembled on site ready for installation.
 - Lower ground to level 1 is being stripped of formwork in preparation for fitout works to wet areas and weights room.
- Car Park:
 - Lower ground floor slab is complete and ground floor formwork being installed.

Next Steps during May

- Concrete pours including level 3 of the Pool Hall for the landscaping terrace, pool concourse, and the Sports Hall grandstand and carpark ground floor.
- Brickwork and blockwork to commence.
- Removal of temporary columns in the pool.
- Pool to be flooded and water tested prior to waterproofing and tiling works.



