



## COMMUNITY NOTIFICATION

AUGUST 2019

### Shore Physical Education Centre Development Update

#### Current Status

##### Pool Hall:

- The pool structure is complete and the ETFE roof (a transparent pressurised roofing system) is installed and inflated.
- Face brickwork and glazing are installed.
- The planter boxes on the landscaped terrace above the pool hall are poured.
- Fitout, services roughing in, blockwork and partition wall installation are continuing.

##### Sports Hall:

- The Level 3 floor for the Christian Studies classrooms is poured.
- Roofing installation for Level 3 has commenced.
- Fitout, services roughing in, blockwork and partition wall installation are continuing.

##### Car Park:

- Structure is complete including landscape structures on the roof.

##### Robson Courtyard:

- Preparation for pouring the concrete slab on the ground and the tiered seating is underway.

#### Next Steps

- The pouring of Level 4 of the Sports Hall by 20 August 2019 will complete the concrete and steel structure on the site.
- Tiling of the pool.
- Façade works to the PDHPE classrooms above the pool.
- In the car park, stripping of formwork and commencing fitout.
- Crane to be dismantled in mid-September 2019.



