



COMMUNITY NOTIFICATION

MARCH 2019

Shore Physical Education Centre Development Update

Current Status

- The steel structure for the pool hall and the pool shell are complete.
- Eight temporary columns have been installed in the pool structure to support the classroom and landscaping level above.
- Formwork for level 1 of the sports hall is complete and two of the four concrete pours for the level 1 slab, which will form the basketball courts in the sports hall, are also complete.
- Extensive waterproofing and testing will be undertaken during the pool construction which allows for a sixty (60) day concrete curing period at the completion of the pool shell prior to the application of the pool finishes and tiles.
- Construction of the car park structure, drainage and footings have commenced and inground services are complete.

Next Steps

- The installation of roofing material to the pool hall will commence in April prior to the pool being filled and water tested.
- Concrete pours will commence for the remaining two concrete pours for the level 1 (basketball court) slab within the sports hall. This will be followed by the construction of the double height precast columns and steel structure above.
- Once the precast concrete columns and steel structures are installed construction of the classroom and landscaped terrace areas above will commence.
- Concrete pours will continue until approximately July 2019, scheduled to avoid sensitive school periods.

