



## COMMUNITY NOTIFICATION

MAY 2019

### Shore Physical Education Centre Development Update

#### Current Status

##### Pool Hall:

- The pool structure has been completed and filled to conduct water testing.
- The metal deck roofing is complete.
- Installing façade framing to accept glazing.
- Conducting fire rating for the classrooms above the pool.

##### Sports Hall:

- Installing structural steel for the classrooms, roof terraces and roof on levels 3 and 4.
- Pouring the final concrete for the grandstands on level 2.
- Stripping and removing formwork and roughing in services.

##### Car Park:

- Structural modifications to the existing car park are complete.
- Installing reinforcing steel to the ground floor slab is ongoing.
- Stormwater diversions and ramp construction is nearing completion.

##### Robson Courtyard:

- Demolition and excavation in the Robson Courtyard are nearing completion.

#### Next Steps during June

- Major concrete pours at Bishopsgate car park.
- Roughing in services at the Robson Courtyard prior to concrete pours.
- Emptying the pool for sealing, and enclosing the pool hall structure.

It is anticipated that the structural works on site will be completed in late July.

