



COMMUNITY NOTIFICATION

DECEMBER 2018

Shore Physical Education Centre Development Update

Current Status

- Progression on site has increased as expected as structural trades and in-ground services works begin on site.
- Major milestones include the completion of significant lower ground concrete pours, associated in ground services, and precast concrete panel and columns installation.
- Offsite fabrication of both precast concrete and structural steel elements has been completed for the pool hall and delivery will be seen on site throughout December and January.
- Works scheduled prior to Christmas include:
 - a. Pool hall concourse and lower ground floor slabs.
 - b. All lower ground pool walls, stripped, waterproofed and cavity infilled to accept pool base.
 - c. Pool hall structural steel delivered to site and on ground assembly underway.
 - d. Sports hall ground floor prepared with services ready for concrete in early January.
- Onsite preassembly of structural steel members using over 9000 bolts, in spans exceeding 30 metres in length is continuing

Next Steps

- Structural steel members will be erected between the pre-cast columns towards the end of January 2019 to form the support structure for the classrooms and landscaped terracing.
- The site will be shut down for the Christmas and New Year period from 21 December 2018 until 7 January 2019. Security patrols and CCTV monitoring will continue during this period.

