



COMMUNITY NOTIFICATION

FEBRUARY 2019

Shore Physical Education Centre Development Update

Current Status

- The steel structure for the pool hall is nearing completion. This includes over 4000 bolted connections and will support a final span of 30 metres.
- The pool shell is approximately 65% complete.
- Eight temporary columns have been installed in the pool structure to support the classroom and landscaping level above. When level 1 of the sports hall is constructed, the temporary columns will be removed to create a single structure between the pool hall and sports hall.
- Extensive waterproofing and testing will be undertaken during the pool construction which allows for a sixty (60) day concrete curing period at the completion of the pool shell prior to the application of the pool finishes and tiles.
- Erection of formwork is continuing (prior to concrete pours) for the level 1 slab which will form the basketball courts in the sports hall. The lower ground and ground level concrete pours are completed.

Next Steps

- Once the formwork for level 1 of the sports hall is completed, concrete pours will commence to form the base of the basketball courts. This will be followed by the construction of the precast steel structure above.
- Construction of the car park structure will commence in March 2019 following completion of the inground services, drainage and footings.
- Concrete pours will continue until approximately July 2019, scheduled to avoid sensitive school periods.

