



## COMMUNITY NOTIFICATION

NOVEMBER 2018

### Shore Physical Education Centre Development Update

#### Current Status

- Excavation works are complete.
- Foundation works for the pool hall are complete and the lower ground floor structure works are continuing.
- Installation of in ground services are nearing completion within the main site.
- Major concrete pours have commenced and will continue until the second quarter of 2019.
- The lower ground pool walls and rainwater tank are nearing completion.
- The delivery of precast columns, panels and steel will commence during November / December 2018.

#### Next Steps

- Delivery of structural steel members for onsite preassembly using over 9000 bolts, in spans exceeding 30 metres in length.
- These will be erected between the pre-cast columns from January 2019 to form the support structure for the classrooms and landscaped terracing.

