



COMMUNITY NOTIFICATION

OCTOBER 2018

Shore Physical Education Centre Development Update

Current Status

- Bulk excavation works are complete with detail excavation works continuing until approximately the end of October 2018, subject to weather conditions.
- Up to 9 excavators of up to 36 tonnes have been operating at any one time. Two large excavators were removed from site on 12 October 2018.
- 115,000 tonnes of excavation material have been removed.
- Up to 4000 truck movements have occurred on site to date.
- A 12 metre deep cut to the north western corner of the site has been completed.
- A 95 cubic metre foundation was installed to anchor the tower crane which was delivered and installed on site on 24 September 2018.
- The crane is 36m high with a boom length of 52 metres and a lifting capacity of 11 tonnes at the tip.
- The installation of in ground services and footings for the pool hall have commenced (including pits and lower ground and ground floor slabs).



Next Steps

- Major concrete pours are scheduled to commence in early November, with the trucks accessing the site from the north via the Pacific Highway, Blues Point Road and Miller Street.
- During November precast concrete columns will be delivered. The columns will be lifted into the site by crane from the construction zone in William Street.