



COMMUNITY NOTIFICATION

21 SEPTEMBER 2018

Shore Physical Education Centre Development Update

Current Status

- Bulk excavation works are nearing completion and estimated to be complete end of September 2018. Detail excavation works will continue using smaller machinery until approximately the end of October 2018.
- Truck movements associated with the removal of excavation materials are ongoing and will reduce significantly in the detail excavation period.
- Approximately 100,000 tonnes of material has been removed from the site with approximately 15,000 tonnes still to be removed.
- A Work Zone along William Street and Hunter Crescent, and a No Stopping Zone along William Street are in place, approved by North Sydney Council 4 May 2018. The existing parking zones have been removed during construction working hours and will remain in place **until November 2019**. Access to properties during this period will not be affected and through traffic will be maintained with traffic controls.
- FDC are continuing to comply with the acoustic requirements and mitigation measures as stipulated in the Construction Noise and Vibration Management Plan for the project.
- Approved working hours for this project are Monday to Friday 7am to 6pm, and Saturday 8am to 1pm. Respite periods in accordance with the development consent are being followed. Works may be undertaken outside of these hours, as required, provided the relevant authority approvals are in place.

Next Steps

- Delivery and installation of crane equipment is planned for end September/early October 2018 and will be installed within the site during standard work hours.
- Following completion of the bulk excavation, the larger excavation equipment will be removed.



