



COMMUNITY NOTIFICATION

3 MAY 2018

Shore Physical Education Centre Development Update

Current Status

- Enabling works are complete. There are no scheduled disruptions to utility services affecting local residents.
- Demolition of the swimming pool, gymnasium, squash courts and residential unit buildings is continuing. Demolition is expected to be completed by June 2018.
- Truck movements associated with the removal of materials from demolition and excavation activities has started.
- Acoustic management and mitigation of noise impacts to the local community during demolition works is ongoing.

Next Steps

- Bulk excavation and the installation of retaining walls for the car park structure commenced in April, with completion expected by August 2018.
- A Safe Work Zone for the demolition and construction activities for SPEC, has been proposed along William Street and Hunter Crescent and is pending formal approval from North Sydney Council. The parking zones along Hunter Crescent and William Street will be temporarily removed during the working hours of the project. These temporary parking changes will remain in place until October 2019.
- Signage will be place, advising motorists, residents, parents and students of any temporary parking changes. Access to properties will not be affected and through traffic will be maintained along these streets with traffic controls.
- Structural works for new buildings will commence in July 2018.

